GOVERNMENT OF ANDHRA PRADESH

A B S T R A C T

Detailed investigation, designs and construction of Lift Irrigation Scheme for drawl and lifting of water from River Godavari near Pattiseema Village in Polavaram (M) and dropping into Polavaram Right Main Canal in single stage with components such as construction of pump houses, associated civil, Hydro Mechanical, Electro Mechanical works, Construction of Electrical Sub Station including installation, laying of MS Pressure Mains, construction of delivery cistern, Operation and Maintenance of entire system and land acquisition of Pattiseema Lift Scheme" –Revised administrative sanction-Accorded – Orders – Issued.

WATER RESOURCES (PROJECTS.I A2) DEPARTMENT

G.O.MS.No. 93 **Dated: 30-08-2016**

Read the following:

1. G.O.Ms.No.1, I & CAD (Proj.I.A2) Department, dated 01-01-2015.
2. From the SE,PIPHW Circle,Dowlaiswaram Lr.No.SE/PIPHW/Dowl/OT.2/AEE.3/ PLS/Est/Vol.5/716MM, Dated: 04.07.2016.

***

ORDER:

In the reference 1st read above, Government have accorded in principle Administrative approval for the work "Diversion of water from river Godavari to river Krishna through Polavaram Project Right Main canal for domestic and industrial use as a part of water grid" for an amount of Rs 1300.00 Crores vide G.O.Ms.No.1, dated. 01-01-2015. The IBM estimate was technically sanctioned for Rs 1299.00 Crores. As per the recommendations of the High Power Committee, agreement was concluded with M/s Megha Engineering and Infrastructures Ltd, Hyderabad for an amount of Rs 1427.70 Crores with one year agreement period and O&M period for 5 years including defects liability period of 2 years. The construction of Pattiseema Lift scheme was completed in all respects within one year.

2. During course of execution certain changes in Basic parameters were warranted due to site conditions and change in designs. Due to changes in designs approved by the Chief Engineer, Central designs Organization/ AP GENCO, some of the items required to be re-estimated for actuals and consequent revised estimate is prepared.

3. The Superintending Engineer, PIPHW Circle, Dowlaiswaram has, therefore, furnished the Revised Estimate for the work "Detailed investigation, designs and construction of Lift Irrigation Scheme for drawl and lifting of water from River Godavari near Pattiseema Village in Polavaram (M) and dropping into Polavaram Right Main Canal in single stage with components such as construction of pump houses, associated civil, Hydro Mechanical, Electro Mechanical works, Construction of Electrical Sub Station including installation, laying of MS Pressure Mains, construction of delivery cistern, Operation and Maintenance of entire system and land acquisition of Pattiseema Lift Scheme" for an amount of Rs.1660.13 crores.

4. Government, after careful examination hereby accord revised administrative sanction to the work "Detailed investigation, designs and construction of Lift Irrigation Scheme for drawl and lifting of water from River Godavari near Pattiseema Village in Polavaram (M) and dropping into Polavaram Right Main Canal in single stage with components such as construction of pump houses, associated civil, Hydro Mechanical, Electro Mechanical works, Construction of Electrical Sub Station including installation, laying of MS Pressure Mains, construction of delivery cistern, Operation and Maintenance of entire system and land acquisition of Pattiseema Lift Scheme" for an amount of Rs.1656.13 crores (Rupees Sixteen hundred Fifty six crores and thirteen lakhs only) subject to correctness of provisions, quantities, rates, price adjustment calculations as per agreement conditions and Government orders.

PTO

5. The Chief Engineer, Quality Control, Pattiseema Project, Dowlaiswaram shall take necessary action accordingly.

6. This order issues with the concurrence of Finance (FMU-WR II) Department vide their U.O.No.48022/340/FMU-WR.II/2016, dated 26.08.2016.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To
The Chief Engineer, Quality Control, Pattiseema Project, Dowlaiswaram
Copy to:
The Finance (FMU-WR II) Deptt.
P.S to Minister (WRD)
P.S to Secretary (WRD)
SF/SCs.

//FORWARDED::BY ORDER//

SECTION OFFICER